

MANHOLE REPORT

Manhole 14 — Sample Project

|             |                       |          |                  |
|-------------|-----------------------|----------|------------------|
| Project     | Sample Project        | Manhole  | MH 14            |
| GPS         | 38.504912, -97.609304 | Diameter | 48"              |
| Total depth | 9' 6"                 | Material | Precast Concrete |

Work Performed

MH Rehab — troughs and chimney pass — 10/05/2026

- Trough Repair
- Chimney Seal
- Vacuum test PSI: 10 PSI
- Vacuum test held: 5 min

First rehab pass; full coating scheduled separately.

Raise Lid — 10/05/2026

- Raise height: 4 in
- Grade rings set and sealed

Notes

Example sheet rendered from sample data. Every task done on a manhole collects on this ONE sheet with its dates and before/after photos. A manhole with a takeoff also opens with its to-scale build drawing.

Generated 10/05/2026